







Risk No	Risk ID	Risk Description	Potential Risk Impact	Type	Option A1.1		Option A1.2		Option A1.3		Option A1.4		Option A2.1		Option A2.2		Option A2.3		Option A2.4		Option B1		Option B2		Option B3		Option C1							
					Site A.1	Site A.1	Site A.1	Site A.1	Site A.1	Site A.1	Site A.1	Site A.1	Site A.1	Site A.1	Site A.1	Site A.1	Site A.1	Site A.1	Site A.1	Site A.1	Site A.1	Site A.1	Site A.1	Site A.1	Site A.1	Site A.1	Site A.1	Site A.1	Site A.1	Site A.1	Site A.1	Site A.1	Site A.1	Site A.1
					Multi	Multi	Multi	Multi	Multi	Multi	Multi	Multi	Multi	Multi	Multi	Multi	Multi	Multi	Multi	Multi	Multi	Multi	Multi	Multi	Multi	Multi	Multi	Multi	Multi	Multi	Multi	Multi	Multi	Multi
Operating Years					25		Kitchen & Laundry																											
Recurrent																																		
20	Site Access - Op	Risk that Sites have insufficient public transport access.	Risk that access to Sites is limited during operations. Staff and patient/visitor inconvenience occur.	Recurrent	70%	5.35	70%	5.35	70%	5.35	70%	5.35	70%	5.35	70%	5.35	70%	5.35	70%	5.35	5%	5.35	5%	5.35	5%	5.35	70%	5.35						
21	Construction Disruption (refer also 1(b))	All sites are located in close proximity to residential property owners or in new suburbs to be constructed.	Potential for construction on surrounding properties to impact on construction of hospital and operations to be interrupted.	Recurrent	70%	1.78	70%	1.78	70%	1.78	70%	1.78	70%	1.78	70%	1.78	70%	1.78	70%	1.78							5%	1.78						
22	Natural Disaster - Flood	All Sites are low-lying sites and could potentially be impacted by adverse weather.	Costs to mitigate or manage increase as construction is required to withstand greater flood levels. Risk that site is impacted by a flood greater than the 1 in 100 year flood.	Recurrent	25%	7.14	25%	7.14	25%	7.14	25%	7.14	25%	7.14	25%	7.14	25%	7.14	25%	7.14	25%	7.14	25%	7.14	25%	7.14	25%	7.14						
23	Natural Disaster - Tidal	Site B could potentially be impacted by tidal surges due to its location	Costs to mitigate or manage increase as construction is required to withstand greater flood levels. Risk that site is impacted by a flood greater than the 1 in 100 year flood.	Recurrent																5%	7.14	5%	7.14	5%	7.14									
24	Service Interface	Interface issues with operating with private sector provider in the co-location models.	Costs associated with potential disputes between private sector provider and public sector staff	Recurrent	5%	1.78			5%	1.78	5%	1.78	5%	1.78			5%	1.78	5%	1.78														
25	Maintenance Costs	Refurbished space increases the risk of latent defects and operating costs can increase.	Cost increase to maintain refurbished space as opposed to new space.	Recurrent																5%	5.35													
	Operating Cost Differential	Risk that the operating cost differential is different from the expected value	Project cost are different from the estimated values	Recurrent	5%	5.35			5%	5.35	5%	5.35	5%	5.35			5%	5.35	5%	5.35														
Capital Risk Adjustment (NPC \$m)					\$3.50m		\$3.50m		\$3.50m		\$3.50m		\$3.70m		\$3.70m		\$3.70m		\$3.70m		\$4.90m		\$4.65m		\$4.20m		\$3.90m							
Operating Risk Adjustment (NPC \$m)					\$7.14m		\$6.78m		\$7.14m		\$7.14m		\$6.78m		\$7.14m		\$6.78m		\$7.14m		\$2.68m		\$2.41m		\$2.41m		\$5.62m							
Risk Adjustment (NPC \$m)					\$10.64m		\$10.28m		\$10.64m		\$10.64m		\$10.84m		\$10.48m		\$10.84m		\$10.84m		\$7.58m		\$7.06m		\$6.61m		\$9.52m							